



735 Cleveland - Construction Update

Week of 3/28 – 4/1

- Installation of H Beams
 - Beams will be vibrated into pre-drilled holes that have been filled with sand. There will be some vibration impact during this work, but because the holes are pre-drilled it should be minimal.
 - Construction vibration monitoring will be setup during this time, and monitored throughout the process.
 - Completion of H Beams will be completed on Thursday, March 31st, or Friday, April 1st.

Week of 4/4 – 4/8

- Excavation will begin on Monday for the buildings foundation – this work could start as early as Thursday, March 31st.
 - This work should last roughly 10 days.
 - ***There will be large equipment onsite during this period, as well as trucks entering and exiting the site regularly.***
- Installation of the retention wall will follow behind the excavation work.

***Any questions or concerns, please feel free to contact the project team at any time.**

Sr. Project Manager
Jason Barrett
(612) 330-9050 – office
(612) 479-4637 – cell
Jason.Barrett@Big-D.com

Job Superintendent
Roy Groitzsch
(612) 479-7000 – cell
Roy.Groitzsch@Big-D.com