



Owner:	Ackerberg	Issue Date:	21-Oct-16
Project Number:	JDB100	Super:	Roy Groitzsch

WORK ITEM	Month:	Oct.							Nov.							Nov.							Subcontractor	Area	Level	Comments		
	Day:	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa					Su	
	Date:	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12					13	
1 Century Link Install (EDINA REALTY BIC)							x																		Century Link/Edina Realty			
2 Glass - Tower Window Frames/Glass													x	x											InGlass			
3 Siding Install		x	x	x	x	x	x			x	x	x	x	x				x	x	x	x	x			Preferred Properties			
4 Patio Door Install						x	x																		Cross Creek			
5 Site Plan Approval (PENDING)			!	!																					Big D/City of St. Paul			
6 Secure Site (Jersey Barriers/Fencing)						x	x																		Warning Lites			
7 Street Patching on Cleveland			x																						City of St. Paul			
8 Pre-Abatment of Old Edina Realty			x	x																					Sheltermtech			
9 10 Day Wait for Demo Permit			x	x																					Ramsey			
10 Utility Disconnects																												
11 Xcel - Power						x																			Big-D/J Becher			
12 Xcel - Gas							x																		Edina Realty			
13 Comcast				x																					Big-D/J Becher			
14 Century Link																									Edina Realty			
15 City Sewer/Water							x																		Valley Rich/Ramsey			
16 Abatement Old Edina Realty					x	x	x																		Sheltermtech			
17 Demolition of Edina Realty Building										x	x	x	x	x											Ramsey			Hinges on Utility Disconnects
18 Install Shoring																		x	x	x	x	x			Ramsey			
19 Site Walk-thru w/Women in Real Estate													x															
20 Site Walk-thru w/St. Paul Planning and Economic Development Group																									16-Nov			
NOTES:																												
HOT ITEMS:																												
Site Plan Approval																												